

SA-SERIES START-UP CHECKLIST



Date _____ Model No. _____

Serial No. _____

Job Name _____

Service Company _____

Jobsite Contact _____

Technician's Name _____

Jobsite Address _____

Address _____

City _____ State _____ Zip _____

City _____ State _____ Zip _____

Phone Number _____

Phone Number _____

Email _____

Email _____

1. Visual Inspection Of Equipment

7. Minimum Fire Adjustment

2. Electrical Supply Voltage Verification

Nameplate _____ Volts

Actual _____ Volts

8. Calibration Check

Inlet Temperature _____ °F

Manifold Pressure Reading _____ "WC

3. Gas Supply Pressure Verification

Nameplate Maximum 14"WC

Actual _____ "WC PSI

9. Gas Valve Leak Check

10. Gas Train Leak Check

4. Blower Rotation Check (SA350 only)

11. Remote Control Station Check

5. Motor Amp Draw Check

Motor Nameplate _____ Amps

Actual L1 _____ Amps

Actual L2 _____ Amps

Average _____ Amps

CE-Smart On _____ °F

Off _____ °F

Setback _____ °F

Selectrstat _____ °F

Thermostat _____ °F

6. Burner Manifold Pressure Adjustment

Nameplate MDP _____ "WC

Manifold Static Pressure + _____ "WC

Manifold Pressure Reading = _____ "WC

12. Final Heater Preparation

After start-up, please complete and fax this checklist to the Cambridge Customer Service Group. Receipt of a completed checklist will start your warranty period from the date of the start-up.

*Cambridge Air Solutions
Customer Service Group
760 Long Road Crossing Dr.
Chesterfield, MO 63005
Tel: 800-473-4569
Fax: 636-449-0900*